COMPLETION REPORT

1	Name of the work	Improvements drains & Re-Asphalting to roads at Difference Colony in Ward No. 14, Bagalagunte.
2	Sanctioned Estimate No. & Date	T-SNO BB/DD/070/14-15 dt 29.10.2014
3	Head of Account which is chargeable	P. work 1771
4	Instrument Order NO. & Date	BB/DD/295/14-15 dt 16.3.2015
5	Name Of Contractor	Sri. G.N. Ramesh, No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore 560 021.
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	MBNO 3402 & PNO 340158/A 340169.
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	D.S. ಚಲುವರಾಜ
	b) Asst. Exe Engineer	ರಾಜೇಶ್ವರಿ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
37.00 Lacs	3654506.00	—	45494.00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57